

## Allegato 08 – Schedule

(Vedi anche Section 10 in Allegato 05 Technical Specification)

### Milestones and scheduling

Milestone ID	Supplier milestone	RFX milestone	Months after contract signature
M1	Kick-Off meeting and Quality Plan submission		0.5
M2		Quality Plan approved	1
M3	Manufacturing Design Report submission		2.5
M4		Design Review and Manufacturing Design Report approved	3
M5	Purchase orders submitted for all the raw materials		3.5
M6	Start of manufacturing		3.5
M7	Factory Acceptance Test plan submission		4
M8	Transport and Delivery Plan submission		4
M9	On Site Assembly Plan submission		4
M10	On Site Acceptance Test plan submission		4
M11		Factory Acceptance Test plan approved	4.5
M12		Transport and Delivery Plan approved	4.5
M13		On Site Assembly Plan approved	4.5

<b>M14</b>		On Site Acceptance Test plan approved	4.5
<b>M15</b>	Manufacturing completed		9.5
<b>M16</b>	Factory Acceptance Tests completed and report submission		10
<b>M17</b>		Approval of FAT Report and release of transportation	10.5
<b>M18</b>	Inspection after unloading on Site		11
<b>M19</b>	Assembly on Site completed		11.5
<b>M20</b>	On Site Acceptance Test completed and report submission		12
<b>M21</b>		On Site Assembly report approved	12.5
<b>M22</b>		On Site Acceptance Test report approved	12.5
<b>M23</b>	ADP submission		13